



TOPAZ/Phoenix Separation Status

As of 12/09/2008


Background

- ▶ 1990's: Joint RFP
 - ▶ 2000: Construction of 800MHz system
 - ▶ 2003: Current IGA developed
 - ▶ 2005: Governance Discussions Start
 - ▶ 2007: Formal impasse – Letter from Phoenix
- 

Agreed Timeline

- 1) Finalize Operational Needs – 08/15/08 (behind)
 - 2) IGA – 11/30/2008 (behind)
 - 3) Inter-Dispatch Solution 08/15/2008 (behind)
 - 4) Update the Motorola Proposal – TBD
 - 5) Establish Funding – 07/1/2009
 - 6) Sign Contract w/Motorola – 07/31/2009
 - 7) Complete Detailed Design – 09/30/2009
 - 8) Develop Implementation Schedule – 09/30/2009
 - 9) Solution for “Roaming” – TBD
 - 10) Reprogramming – 03/31/2010
- 

Work Underway

- ▶ Mesa has prepared a draft document that outlines operational requirements and recommendations for maintaining interoperability to support those requirements
 - ▶ The TRWC committees will review and refine the recommendation to ensure that it represents the needs of all partners
 - ▶ We expect to have a meeting with Phoenix after TRWC Board review to present and discuss the recommendations
- 

Questions?

